

Provide details (where applicable) of the rehabilitation activities that were conducted during the past 12 months and from previous reporting periods.

Drill Hole/Pad Rehabilitation Status												
Tenement	Drill Hole ID	Easting (GDA 94 Zone 53)	Northing (GDA 94 Zone 53)	MMP Reference	Date Drilled	Drilling Method*	Size of Drill Pad (m ²)	No. of sumps	Status†	Rehab Date	Planned Rehab Date	Comments
EL27892	MHRC0001	761948	7552979	Authorisation 0709-01	Nov 2012	RC	300*		C	Complete – October 2015		*Same pad used for 12MHRC007 and 13MHDDH010
EL27892	MHRC0002	765050	7554048	Authorisation 0709-01	Nov 2012	RC	300*		C	Complete – October 2015		*Same pad used for 13MHDDH014
EL27892	MHRC0003	764151	7551401	Authorisation 0709-01	Nov 2012	RC	300*		C	Complete – October 2015		*Same pad used for 13MHDDH013
EL27892	MHRC0004	764700	7550509	Authorisation 0709-01	Nov 2012	RC	300		C	Complete – October 2015		
EL27892	MHRC0005	762048	7552851	Authorisation 0709-01	Nov 2012	RC	300		C	Complete – October 2015		
EL27892	MHRC0006	765050	7554053	Authorisation 0709-01	Nov 2012	RC	300*		C	Complete – October 2015		*Same pad used for 13MHDDH012
EL27892	MHRC0007	761939	7552981	Authorisation 0709-01	Nov 2012	RC	300*		C	Complete – October 2015		*Same pad used for 12MHRC001 and 13MHDDH010
EL27892	MHDD0001	766432	7552941	Authorisation 0709-01	March 2013	D	300	1	C	Complete – October 2015		
EL27892	MHDD0002	766405	7553004	Authorisation 0709-01	March 2013	D	300	1	C	Complete – October 2015		
EL27892	MHDD0003	766483	7552968	Authorisation 0709-01	March 2013	D	300	1	C	Complete – October 2015		
EL27892	MHDD0004	766536	7553017	Authorisation 0709-01	March 2013	D	300	1	C	Complete – October 2015		
EL27892	MHDD0005	760866	7554801	Authorisation 0709-01	March 2013	D	300*	1*	C	Complete – October 2015		*Same pad and sump used for 13MHDDH005, 006 and 007.

Drill Hole/Pad Rehabilitation Status

Tenement	Drill Hole ID	Easting (GDA 94 Zone 53)	Northing (GDA 94 Zone 53)	MMP Reference	Date Drilled	Drilling Method*	Size of Drill Pad (m ²)	No. of sumps	Status [†]	Rehab Date	Planned Rehab Date	Comments
EL27892	MHDD0006	760866	7554801	Authorisation 0709-01	March 2013	D	300*	1*	C	Complete – October 2015		*Same pad and sump used for 13MHDDH005, 006 and 007.
EL27892	MHDD0007	760866	7554801	Authorisation 0709-01	March 2013	D	300*	1*	C	Complete – October 2015		*Same pad and sump used for 13MHDDH005, 006 and 007.
EL27892	MHDD0008	760886	7554706	Authorisation 0709-01	March 2013	D	300*	1*	C	Complete – October 2015		*Same pad and sump used for 13MHDDH008 and 009.
EL27892	MHDD0009	760886	7554706	Authorisation 0709-01	March 2013	D	300*	1*	C	Complete – October 2015		*Same pad and sump used for 13MHDDH008 and 009.
EL27892	MHDD0010	761943	7552979	Authorisation 0709-01	March 2013	D	300*	1*	C	Complete – October 2015		*Same pad used for 12MHRC001 and 12MHRC007
EL27892	MHDD0011	761849	7553098	Authorisation 0709-01	March 2013	D	300	1	C	Complete – October 2015		
EL27892	MHDD0012	765050	7554050	Authorisation 0709-01	March 2013	D	300*	1	C	Complete – October 2015		*Same pad used for 12MHRC006
EL27892	MHDD0013	764177	7551451	Authorisation 0709-01	March 2013	D	300*	1	C	Complete – October 2015		*Same pad used for 12MHRC003
EL27892	MHDD0014	766238	7552929	Authorisation 0709-01	March 2013	D	300*	1	C	Complete – October 2015		*Same pad used for 12MHRC002
EL27892	MHDD0015	760902	7554549	Authorisation 0709-01	March 2013	D	300	1	C	Complete – October 2015		
EL27892	MHRC0016	760900	7554510	Authorisation 0923-01	Apr 2017	RC	300		C	Complete – October 2017		
EL27892	MHRC0017	760897	7554601	Authorisation 0923-01	Apr 2017	RC	300		C	Complete – October 2017		
EL27892	MHRC0018	761008	7554510	Authorisation 0923-01	Apr 2017	RC	300		C	Complete – October 2017		

Drill Hole/Pad Rehabilitation Status

Tenement	Drill Hole ID	Easting (GDA 94 Zone 53)	Northing (GDA 94 Zone 53)	MMP Reference	Date Drilled	Drilling Method*	Size of Drill Pad (m ²)	No. of sumps	Status [†]	Rehab Date	Planned Rehab Date	Comments
EL27892	MHRC0019	760815	7554602	Authorisation 0923-01	Apr 2017	RC	300		C	Complete – October 2017		
EL27892	MHRC0020	766180	7552906	Authorisation 0923-01	Apr 2017	RC	300		C	Complete – October 2017		
EL27892	MHRC0024	764928	7554057	Authorisation 0923-01	Apr 2017	RC	300*		C	Complete – October 2017		* Same drillpad as MHDD0023 and 0029
EL27892	MHRC0026	766364	7552942	Authorisation 0923-01	June 2017	RC	300		C	Complete – October 2017		
EL27892	MHRC0027	766400	7552945	Authorisation 0923-01	June 2017	RC	300		C	Complete – October 2017		
EL27892	MHRC0028	766185	7552860	Authorisation 0923-01	June 2017	RC	300		C	Complete – October 2017		
EL27892	MHDD0021	761924	7552975	Authorisation 0923-01	April/May 2017	RC/DDH	300	1	C	Complete – October 2017		
EL27892	MHDD0022	761753	7553150	Authorisation 0923-01	April/May 2017	RC/DDH	300	1	C	Complete – October 2017		
EL27892	MHDD0023	764936	7554051	Authorisation 0923-01	April/ June 2017	RC/DDH	300*	1	C	Complete – October 2017		* Same drillpad as 17MHRC024 and 17MHRCDDH029
EL27892	MHDD0025	761857	7553052	Authorisation 0923-01	May 2017	RC/DDH	300	1	C	Complete – October 2017		
EL27892	MHDD0029	764930	7554056	Authorisation 0923-01	June 2017	RC/DDH	300*	1	C	Complete – October 2017		* Same drillpad as 17MHRC024 and 17MHRCDDH023.
EL27892	MHDD0030	761940	7552963	Authorisation 0923-01	May 2018	RC/DDH	300*	1	N		Sept/Oct 2018	
EL27892	MHDD0031	761930	7552912	Authorisation 0923-01	May/June 2018	RC/DDH	300	1	N		Sept/Oct 2018	

Drill Hole/Pad Rehabilitation Status

Tenement	Drill Hole ID	Easting (GDA 94 Zone 53)	Northing (GDA 94 Zone 53)	MMP Reference	Date Drilled	Drilling Method*	Size of Drill Pad (m ²)	No. of sumps	Status†	Rehab Date	Planned Rehab Date	Comments
EL27892	MHDD0032	761923	7553003	Authorisation 0923-01	May 2018	RC/DDH	300	1	N		Sept/Oct 2018	
EL27892	MHDD0033	764995	7554083	Authorisation 0923-01	May 2018	RC/DDH	300	1	N		Sept/Oct 2018	
EL27892	MHDD0034	761930	7552925	Authorisation 0923-01	June 2018	RC/DDH	300	1	N		Sept/Oct 2018	
EL27892	MHDD0021A	761923	7552974	Authorisation 0923-01	June 2018	RC/DDH	300*	1*	N		Sept/Oct 2018	Shared sump with 18MHRCDDH032
EL27892	MHDDH0035	761946	7552867	Authorisation 0923-01	June 2018	RC/DDH	300	1	N		Sept/Oct 2018	
EL27892	MHDDH0037	761956	7552834	Authorisation 0923-01	June 2018	RC/DDH	300	1	N		Sept/Oct 2018	
EL27892	MHDDH0038	761924	7552977	Authorisation 0923-01	June 2018	RC/DDH	300	1	N		Sept/Oct 2018	
EL27892	MHDDH0039	761925	7552970	Authorisation 0923-01	July 2018	RC/DDH	300	1	N		Sept/Oct 2018	
EL27892	MHDDH0040	762064	7552875	Authorisation 0923-01	July 2018	RC/DDH	300	1	N		Sept/Oct 2018	

* AC = aircore/vacuum, RM = rotary mud, RC = reverse circulation, RAB = rotary air blast, D = diamond, P = percussion, V = vibracore or sonic, O = other.

† C = drillsite completely rehabilitated (hole collar removed plugged and backfilled, drill spoils buried and sample bags removed, sumps backfilled, drill pads re-contoured and ripped, photograph taken), N = no rehabilitation completed, PR = partial rehabilitation (specify remaining rehabilitation to be completed within the comments section).

Access Track/Drill Line Rehabilitation Status

Tenement	Track ID	Tracks/lines Created (km)	Rehab'd tracks/lines (km)	Status†	Rehab Date	Planned Rehab Date	Comments
EL27892		7.65		PR			Tracks are currently being inspected and monitored and will be remediated as necessary. They will be left to revegetate and full rehabilitation will be carried out at the completion of exploration.
EL27892		0.83		PR			Tracks are currently being inspected and monitored and will be remediated as necessary. They will be left to revegetate and full rehabilitation will be carried out at the completion of exploration.
EL27892		0.065		N			Tracks will be inspected and monitored and will be remediated as necessary. They will be left to revegetate and full rehabilitation will be carried out at the completion of exploration.
EL27892		0.110		N			Tracks will be inspected and monitored and will be remediated as necessary. They will be left to revegetate and full rehabilitation will be carried out at the completion of exploration.

† C = rehabilitation completed, N = no rehabilitation completed, PR = partial rehabilitation (specify remaining rehabilitation to be completed within the comments section).

Campsite Rehabilitation Status

Tenement	Camp Name	Date Est.	Easting (GDA 94 Zone 53)	Northing (GDA 94 Zone 53)	Camp Size (ha)	Status†	Waste Removed	Camp Rehab Date	Planned Rehab Date	Comments
EL27892	TNG and Drillers Camp	Nov 2012	765775	7552917	0.18	C	YES	Complete – October 2015		Campsite consists of the equivalent of two 30x30m sites side by side.
EL27892	TNG and Drillers Camp	April 2017	765775	7552917	0.18	C	YES	Complete – October 2017		Campsite consists of the equivalent of two 30x30m sites side by side.
EL27892	TNG and Drillers Camp	April 2017	765775	7552917	0.18	N	YES			Used for drill programme April-July 2018. Will also be used for planned programme.

† C = rehabilitation completed, N = no rehabilitation completed, PR = partial rehabilitation (specify remaining rehabilitation to be completed within the comments section).