



Provide details (where applicable) of the rehabilitation activities that were conducted during the past 12 months and from previous reporting periods.

Drill Hole/Pad Rehabilitation Status												
Tenement	Drill Hole ID	Easting (GDA 94 Zone 53)	Northing (GDA 94 Zone 53)	MMP Reference	Date Drilled	Drilling Method*	Size of Drill Pad (m <sup>2</sup> )	No. of sumps	Status <sup>†</sup>	Rehab Date	Planned Rehab Date	Comments
EL27892	12MHRC001	761948	7552979	Authorisation 0709-01	Nov 2012	RC	300*		C	Complete – October 2015		*Same pad used for 12MHRC007 and 13MHDDH010
EL27892	12MHRC002	765050	7554048	Authorisation 0709-01	Nov 2012	RC	300*		C	Complete – October 2015		*Same pad used for 13MHDDH014
EL27892	12MHRC003	764151	7551401	Authorisation 0709-01	Nov 2012	RC	300*		C	Complete – October 2015		*Same pad used for 13MHDDH013
EL27892	12MHRC004	764700	7550509	Authorisation 0709-01	Nov 2012	RC	300		C	Complete – October 2015		
EL27892	12MHRC005	762048	7552851	Authorisation 0709-01	Nov 2012	RC	300		C	Complete – October 2015		
EL27892	12MHRC006	765050	7554053	Authorisation 0709-01	Nov 2012	RC	300*		C	Complete – October 2015		*Same pad used for 13MHDDH012
EL27892	12MHRC007	761939	7552981	Authorisation 0709-01	Nov 2012	RC	300*		C	Complete – October 2015		*Same pad used for 12MHRC001 and 13MHDDH010
EL27892	13MHDDH001	766432	7552941	Authorisation 0709-01	March 2013	D	300	1	C	Complete – October 2015		
EL27892	13MHDDH002	766405	7553004	Authorisation 0709-01	March 2013	D	300	1	C	Complete – October 2015		
EL27892	13MHDDH003	766483	7552968	Authorisation 0709-01	March 2013	D	300	1	C	Complete – October 2015		

**Drill Hole/Pad Rehabilitation Status**

Tenement	Drill Hole ID	Easting (GDA 94 Zone 53)	Northing (GDA 94 Zone 53)	MMP Reference	Date Drilled	Drilling Method*	Size of Drill Pad (m <sup>2</sup> )	No. of sumps	Status <sup>†</sup>	Rehab Date	Planned Rehab Date	Comments
EL27892	13MHDDH004	766536	7553017	Authorisation 0709-01	March 2013	D	300	1	C	Complete – October 2015		
EL27892	13MHDDH005	760866	7554801	Authorisation 0709-01	March 2013	D	300*	1*	C	Complete – October 2015		*Same pad and sump used for 13MHDDH005, 006 and 007.
EL27892	13MHDDH006	760866	7554801	Authorisation 0709-01	March 2013	D	300*	1*	C	Complete – October 2015		*Same pad and sump used for 13MHDDH005, 006 and 007.
EL27892	13MHDDH007	760866	7554801	Authorisation 0709-01	March 2013	D	300*	1*	C	Complete – October 2015		*Same pad and sump used for 13MHDDH005, 006 and 007.
EL27892	13MHDDH008	760886	7554706	Authorisation 0709-01	March 2013	D	300*	1*	C	Complete – October 2015		*Same pad and sump used for 13MHDDH008 and 009.
EL27892	13MHDDH009	760886	7554706	Authorisation 0709-01	March 2013	D	300*	1*	C	Complete – October 2015		*Same pad and sump used for 13MHDDH008 and 009.
EL27892	13MHDDH010	761943	7552979	Authorisation 0709-01	March 2013	D	300*	1*	C	Complete – October 2015		*Same pad used for 12MHRC001 and 12MHRC007
EL27892	13MHDDH011	761849	7553098	Authorisation 0709-01	March 2013	D	300	1	C	Complete – October 2015		
EL27892	13MHDDH012	765050	7554050	Authorisation 0709-01	March 2013	D	300*	1	C	Complete – October 2015		*Same pad used for 12MHRC006
EL27892	13MHDDH013	764177	7551451	Authorisation 0709-01	March 2013	D	300*	1	C	Complete – October 2015		*Same pad used for 12MHRC003
EL27892	13MHDDH014	766238	7552929	Authorisation 0709-01	March 2013	D	300*	1	C	Complete – October 2015		*Same pad used for 12MHRC002
EL27892	13MHDDH015	760902	7554549	Authorisation 0709-01	March 2013	D	300	1	C	Complete – October 2015		

\* AC = aircore/vacuum, RM = rotary mud, RC = reverse circulation, RAB = rotary air blast, D = diamond, P = percussion, V = vibracore or sonic, O = other.

† *C = drillsite completely rehabilitated (hole collar removed plugged and backfilled, drill spoils buried and sample bags removed, sumps backfilled, drill pads re-contoured and ripped, photograph taken), N = no rehabilitation completed, PR = partial rehabilitation (specify remaining rehabilitation to be completed within the comments section).*

Access Track/Drill Line Rehabilitation Status

Tenement	Track ID	Tracks/lines Created (km)	Rehab'd tracks/lines (km)	Status <sup>†</sup>	Rehab Date	Planned Rehab Date	Comments
EL27892		7.65		PR			Tracks are currently being inspected and monitored and will be remediated as necessary. They will be left to revegetate and full rehabilitation will be carried out at the completion of exploration.

† *C = rehabilitation completed, N = no rehabilitation completed, PR = partial rehabilitation (specify remaining rehabilitation to be completed within the comments section).*

**Campsite Rehabilitation Status**

<b>Tenement</b>	<b>Camp Name</b>	<b>Date Est.</b>	<b>Easting (GDA 94 Zone 53)</b>	<b>Northing (GDA 94 Zone 53)</b>	<b>Camp Size (ha)</b>	<b>Status<sup>†</sup></b>	<b>Waste Removed</b>	<b>Camp Rehab Date</b>	<b>Planned Rehab Date</b>	<b>Comments</b>
EL27892	TNG and Drillers Camp	Nov 2012	765775	7552917	0.18	C	YES	Complete – October 2015		Campsite consists of the equivalent of two 30x30m sites side by side.

<sup>†</sup> C = rehabilitation completed, N = no rehabilitation completed, PR = partial rehabilitation (specify remaining rehabilitation to be completed within the comments section).