



Provide details (where applicable) of the rehabilitation activities that were conducted during the past 12 months and from previous reporting periods.

Drill Hole/Pad Rehabilitation Status												
Tenement	Drill Hole ID	Easting (GDA 94 Zone 53)	Northing (GDA 94 Zone 53)	MMP Reference	Date Drilled	Drilling Method*	Size of Drill Pad (m <sup>2</sup> )	No. of sumps	Status <sup>†</sup>	Rehab Date	Planned Rehab Date	Comments
EL25581	ERC0001	368775	7787610	Auth. 0548-01	2010	RC	300		C			Rehab date unknown but closed out by DPIR
EL25581	ERC0002	366100	7784420	Auth. 0548-01	2010/11	RC/D	300	1	C			Rehab date unknown but closed out by DPIR
EL25581	ERC0003	371090	7782950	Auth. 0548-01	2010	RC	300		C			Rehab date unknown but closed out by DPIR
EL25581	ERC0004	367500	7782280	Auth. 0548-01	2010	RC	300		C			Rehab date unknown but closed out by DPIR
EL25581	ERC0005	368450	7782295	Auth. 0548-01	2010/11	RC/D	300	1	C			Rehab date unknown but closed out by DPIR
EL25581	ERC0006	375725	7780500	Auth. 0548-01	2010/11	RC/D	300	1	C			Rehab date unknown but closed out by DPIR
EL25581	ERC0007	374950	7784335	Auth. 0548-01	2010	RC	300		C			Rehab date unknown but closed out by DPIR
EL25581	12ER001	368750	7785610	Auth. 0548-02	2012	D	300	1	N		Sept/Oct 2018	
EL25581	12ER002	360550	7787225	Auth. 0548-02	2012	D	300	1	N		Sept/Oct 2018	
EL25581	12ER003	360975	7787215	Auth. 0548-02	2012	D	300	1	N		Sept/Oct 2018	
EL25581	18RovDDH001	367740	7783925		2018	D	300	1				Proposed exploration
EL25581	18RovDDH002	368150	7784090		2018	D	300	1				Proposed exploration
EL25581	18RovDDH003	362500	7786380		2018	D	300	1				Proposed exploration
EL25581	18RovDDH004	364840	7784720		2018	D	300	1				Proposed exploration
EL25581	18RovDDH005	368790	7787970		2018	D	300	1				Proposed exploration

\* AC = aircore/vacuum, RM = rotary mud, RC = reverse circulation, RAB = rotary air blast, D = diamond, P = percussion, V = vibracore or sonic, O = other.

† C = drillsite completely rehabilitated (hole collar removed plugged and backfilled, drill spoils buried and sample bags removed, sumps backfilled, drill pads re-contoured and ripped, photograph taken), N = no rehabilitation completed, PR = partial rehabilitation (specify remaining rehabilitation to be completed within the comments section).

**Access Track/Drill Line Rehabilitation Status**

Tenement	Track ID	Tracks/lines Created (km)	Rehab'd tracks/lines (km)	Status <sup>†</sup>	Rehab Date	Planned Rehab Date	Comments
EL25581		19.82	16.79	PR		Sept/Oct 2018	Rehab completed on 2010 tracks, date unknown but closed out by DPIR. Additional rehab (2012 tracks) will be undertaken on completion of proposed drilling programme.
EL25581		7.78					Proposed exploration

† C = rehabilitation completed, N = no rehabilitation completed, PR = partial rehabilitation (specify remaining rehabilitation to be completed within the comments section).

**Campsite Rehabilitation Status**

Tenement	Camp Name	Date Est.	Easting (GDA 94 Zone 53)	Northing (GDA 94 Zone 53)	Camp Size (ha)	Status <sup>†</sup>	Waste Removed	Camp Rehab Date	Planned Rehab Date	Comments
EL25581										Campsite status unknown. Presume 2 sites 0.18 Ha – little clearing required.
EL25581			367387	7786225	0.18					Proposed exploration

<sup>†</sup> C = rehabilitation completed, N = no rehabilitation completed, PR = partial rehabilitation (specify remaining rehabilitation to be completed within the comments section).