Rehabilitation Register – McArthur River Project Area, June 2018

Rehabilitation Status

Summarise the rehabilitation status of all exploration sites during the current and previous reporting periods.

Exploration Activities Rehabilitation Summary (Cumulative)											
Reporting period	**Tenement**	**MMP Reference**	**Drill Holes /Pads (No.)**	**Rehab'd Drill Holes/ Pads (No.)**	**Drill Line/ Access Track Length (km)**	**Rehab'd drill line/access track (km)**	**Camp (ha)**	**Camp Rehab'd (ha)**	**Costeans /Bulk Samples (No.)**	**Costeans /Bulk Samples rehab'd (No.)**	**Comments**
01/07/15-30/06/16	EL27711	Auth. 0805-01	1	1	3.3		0.09	0.09	NA	NA	Windrows and dirt piles along access tracks have been flattened. Areas of minor erosion have been remediated and creek crossing recontoured. Tracks are not going to be ripped at this stage but will be allowed to revegetate.
01/07/15-30/06/16	EL30085	Auth. 0805-01	1	1	3.9		NA	NA	NA	NA	Windrows and dirt piles along access tracks have been flattened. Areas of minor erosion have been remediated. Tracks are not going to be ripped at this stage but will be allowed to revegetate.
01/07/16-30/06/17	EL27711	Auth. 0805-01	1	1	3.3		0.09	0.09	NA	NA	Rehabilitation progressing well.
01/07/16-30/06/17	EL30085	Auth. 0805-01	1	1	3.6		NA	NA	NA	NA	Rehabilitation progressing well

Provide details (where applicable) of the rehabilitation activities that were conducted during the past 12 months and from previous reporting periods.

Drill Hole/Pad Rehabilitation Status												
Tenement	**Drill Hole ID**	**Easting (GDA 94 Zone 53)**	**Northing (GDA 94 Zone 53)**	**MMP Reference**	**Date Drilled**	**Drilling Method***	**Size of Drill Pad (m^2)**	**No. of sumps**	**Status†**	**Rehab Date**	**Planned Rehab Date**	**Comments**
EL27711	14MCDDH001	597375	8112575	Auth. 0805-01	14/09/14	D	300	2	C	May 2016		Added as a monitoring site. Will be photographed annually and remediated as necessary.
EL30085	14MCDDH002	594575	8108475	Auth. 0805-01	23/09/14	D	300	2	C	May 2016		Added as a monitoring site. Will be photographed annually and remediated as necessary.

**** AC = aircore/vacuum, RM = rotary mud, RC = reverse circulation, RAB = rotary air blast, D = diamond, P = percussion, V = vibracore or sonic, O = other.***

† C = drillsite completely rehabilitated (hole collar removed plugged and backfilled, drill spoils buried and sample bags removed, sumps backfilled, drill pads re-contoured and ripped, photograph taken), N = no rehabilitation completed, PR = partial rehabilitation (specify remaining rehabilitation to be completed within the comments section).

Access Track/Drill Line Rehabilitation Status							
Tenement	**Track ID**	**Tracks/lines Created (km)**	**Rehab'd tracks/lines (km)**	**Status†**	**Rehab Date**	**Planned Rehab Date**	**Comments**
EL27711		3.3		PR	May 2016		Windrows and dirt piles along access tracks have been flattened. Areas of minor erosion noted in 2016 were remediated and creek crossing recontoured. Tracks have not been ripped but will be allowed to revegetate naturally. A point along the track has been included as a monitoring site and the length of the track will also be inspected annually and remediated as necessary.
EL30085		3.6		PR	May 2016		Windrows and dirt piles along access tracks have been flattened. Areas of minor erosion noted in 2016 were remediated. Tracks have not been ripped but will be allowed to revegetate naturally. A point along the track has been included as a monitoring site and the length of the track will also be inspected annually and remediated as necessary.
† C = rehabilitation completed, N = no rehabilitation completed, PR = partial rehabilitation (specify remaining rehabilitation to be completed within the comments section).							

Campsite Rehabilitation Status										
Tenement	**Camp Name**	**Date Est.**	**Easting (GDA 94 Zone 53)**	**Northing (GDA 94 Zone 53)**	**Camp Size (ha)**	**Status†**	**Waste Removed**	**Camp Rehab Date**	**Planned Rehab Date**	**Comments**
EL27711	Drillers Camp	12/09/14	596411	8110322	0.09	C	YES	May 2016		Added as a monitoring site. Will be photographed annually and remediated as necessary.
† C = rehabilitation completed, N = no rehabilitation completed, PR = partial rehabilitation (specify remaining rehabilitation to be completed within the comments section).										